

MT. LEBANON 2025 ROAD RECONSTRUCTION - CONSTRUCTION SCHEDULE

Street Name	Phase I				Phase II				Phase III			
	Proposed Start Date	Actual Start Date	Proposed End Date	Actual End Date	Proposed Start Date	Actual Start Date	Proposed End Date	Actual End Date	Proposed Start Date	Actual Start Date	Proposed End Date	Actual End Date
Helen Drive	5/19/2025	5/19/2025	5/23/2025	5/28/2025	8/18/2025	8/15/2025	8/22/2025	8/19/2025	8/28/2025	8/25/2025	9/4/2025	8/26/2025
Eisenhower Drive	5/27/2025	5/27/2025	6/2/2025	6/3/2025	9/3/2025	9/5/2025	9/11/2025	9/10/2025	9/15/2025	9/15/2025	9/19/2025	9/16/2025
Old Hickory Road	6/3/2025	5/28/2025	6/24/2025	6/20/2025	8/5/2025	7/31/2025	8/15/2025	8/14/2025	8/20/2025	8/18/2025	8/27/2025	8/21/2025
Pinoak Road	6/25/2025	6/17/2025	7/1/2025	7/2/2025	7/28/2025	7/22/2025	8/4/2025	7/31/2025	8/6/2025	8/5/2025	8/8/2025	8/7/2025
Ordale Boulevard	7/2/2025	6/27/2025	7/16/2025	7/23/2025	8/25/2025	8/20/2025	9/2/2025	9/4/2025	9/5/2025	9/4/2025	9/12/2025	9/9/2025
Craig Court	7/17/2025	7/21/2025	7/29/2025	7/31/2025	9/12/2025	9/11/2025	9/19/2025	9/17/2025	9/22/2025	9/18/2025	9/26/2025	9/22/2025
Crystal Drive	7/30/2025	7/31/2025	8/15/2025	9/18/2025	9/22/2025	9/22/2025	9/26/2025	10/1/2025	9/29/2025	10/2/2025	10/9/2025	10/8/2025

Date = This indicates the predicted date of when work would commence.

School Street Completed between June 9 and Aug 15

Phase I - Curbs, Sidewalk, Driveways, Storm Sewer Work

Phase II - Road Excavation and Placement of Stone Base

Phase III - Paving

During Phase I, you will not have access to your driveway while curb work is taking place, which includes the removal, replacement and curing of the curb. There will be approximately three weeks between the completion of Phase I and the start of Phase II, during which you will have access to your driveway. Once Phase II begins, you will not be able to access the street at all, until the completion of Phase III.