

2024 Mill/Overlay Contract

	Milling - Proposed	Actual	Scratch - Proposed	Actual	Binder - Proposed	Actual	Wearing - Proposed	Actual
Lower Cedar	7/29/2024				7/31/2024		8/1/2024	
Magnolia	7/30/2024		TBD		N/A		TBD	
Florida	7/30/2024				8/2/2024		TBD	
Upper Cedar	7/31/2024				8/2/2024		TBD	
Shady Drive East	7/31/2024				8/2/2024		TBD	
Mississippi	8/1/2024		TBD		N/A		TBD	
Illinois	8/1/2024		TBD		N/A		TBD	
N. Meadowcroft	8/2/2024				TBD		TBD	