

ADA Ramps

	Demolition	Forming	Curb Pour	Ramp Pour
Sleepy Hollow	7/24 - 7/25	7/24 - 7/28	7/29/2025	7/31/2025
Catalpa	7/25/2025	7/28 - 7/29	7/29/2025	7/31/2025
Beverly	7/28/2025	7/29/2025	7/30-7/31	8/4/2025

2025 Mill/Overlay Contract

	Milling - Proposed	Actual	Scratch - Proposed	Actual	Binder - Proposed	Actual	Wearing - Proposed	Actual
Beverly	7/31/2025	7/31/2025	8/6/2025	8/6/2025	N/A	N/A	8/13/2025	8/14/2025
Brafferton	8/7/2025	8/7/2025	N/A	N/A	8/12/2025	8/11/2025	8/13/2025	8/14/2025
Catalpa	8/6/2025	8/6/2025	8/11/2025	8/11/2025	N/A	N/A	8/12/2025	8/12/2025
Cedar (Morgan to Hollycrest)	8/5/2025	8/5/2025	N/A	N/A	8/8/2025	8/7/2025	8/14/2025	8/15/2025
Cedar (Lindendale to 1183)	8/4/2025	8/4/2025	N/A	N/A	8/7/2025	8/7/2025	8/14/2025	8/15/2025
Lindendale	8/4/2025	8/4/2025	N/A	N/A	8/7/2025	8/7/2025	8/14/2025	8/18/2025
N. Meadowcroft	7/31/2025	7/31/2025	N/A	N/A	8/6/2025	8/6/2025	8/13/2025	8/14/2025
Old Farm	8/6/2025	8/7/2025	N/A	N/A	8/11/2025	8/11/2025	8/13/2025	8/14/2025
Oxford	7/31/2025	7/31/2025	8/6/2025	8/6/2025	N/A	N/A	8/15/2025	8/18/2025
Sleepy Hollow	8/7/2025	8/7/2025	N/A	N/A	8/12/2025	8/12/2025	8/13/2025	8/14/2025
St. Clair	8/5/2025	8/5/2025	8/11/2025	8/11/2025	N/A	N/A	8/11/2025	8/11/2025
Woodland	8/6/2025	8/6/2025	N/A	N/A	8/11/2025	8/11/2025	8/15/2025	8/18/2025

Utility Patches

	Milling - Proposed	Actual	Scratch - Proposed	Actual	Binder - Proposed	Actual	Wearing - Proposed	Actual
177 Sleepy Hollow Patch	8/7/2025	8/7/2025	N/A	N/A	N/A	N/A	8/13/2025	8/14/2025
487 Marietta Place	8/7/2025	8/5/2025	N/A	N/A	N/A	N/A	8/14/2025	8/15/2025
Baywood @ Summit	8/7/2025	8/7/2025	N/A	N/A	N/A	N/A	8/14/2025	8/15/2025